BRUHATH BENGALURU MAHANAGARA PALIKE

FORMATE -01

EXTENSION OF THE TENDER PERIOD PROPOSAL FOR THE CONTRACT WORK WHICH DID NOT COMPLETED WITH IN DUR DATE

| Sl No | Description | Details |
|---|---|---|
| 1 | Name of the Work | Improvements to concrete roads in KG Halli AK Colony an surrounding area in Shettyhalli ward no.12 Shettyhalli Sub Division |
| 2 | Estimated cost and Technical Sanction No and Date | Rs.100.00 Lakhs EE/DD/TS/73/20-21 Dt: 28.08.2020 |
| 3 | Amount of Tender | Rs.100.00 Lakhs |
| 4 | Job Code No | 012-20-000041 |
| 5 | Name & Address of the contractor | M/S KRIDL |
| 6 | Agreement No & Date | EE/DD/AGR/597/19-20 Date: 30.03.2020 |
| 7 | No & Date Under which the work order has been issued | EE/DD/WO/597/19-20 Date: 30.03.2020 |
| 8 | Time limit Originally fixed for completion of time | 90 Days |
| 9 | Date of application of contractor requesting for extension | 1/7/2020 |
| 10 | Date of receipt of application in Sub Division | 1/7/2020 |
| 11 | Weather time extended | |
| 12 | Due date of Starting the work | 16/02/2021 |
| 13 | Due date of Completion of the work | 10/3/2021 |
| 14 | Actual Date of Completion of the work | 10/03/2021 |
| 15 | Progress achieved during first extension | 90% |
| 16 | Time extension period applied for | |
| 17 | No of Days | |
| 18 | Time Extension Recommended | |